

Changes between the 2024-2033 STIP and the New 2026-35 STIP
Lumber River RPO

Project ID	Mode	County	Route	Description	2024-33 STIP	Draft 2026-35 STIP	Final 2026-35 STIP
U-6027	Highway	Richmond	US 1 (PROPOSED) / SR 1516 (GREENE ST)	US 220 TO US 1 IN ROCKINGHAM. WIDEN TO 3-LANE FACILITY AND RE-ROUTE US 1 ALONG PROJECT.	Construction - 2027	DELAYED Construction - 2028	No change from Draft
U-5706	Highway	Richmond	Various (Project is known as the Long Drive Alternative)	US 74 BUSINESS TO SR 1426 (ABERDEEN RD). CONSTRUCT TWO LANE FACILITY UTILIZING SECTIONS OF SR 1641 (CLEMMER RD) AND SR 1645 (MT. OLIVE CHURCH RD), REMAINDER ON NEW LOCATION.	ROW - 2026 Utilities - 2026 Construction -2029	DELAYED ROW - 2029 Utilities 2029 Construction - 2033	ACCELERATED ROW 2027 Construction 2031
R-5928	Highway	Richmond	US 1	SR 1640 (WIREGRASS RD) TO LOCH LAURIN LANE. WIDEN TO MULTI-LANES.	Funded for Preliminary Engineering Only	NOT FUNDED	No change from Draft
AV-5763	Aviation	Richmond		EXTEND RUNWAY 14-32 TO 5500 FEET.	Funded for Preliminary Engineering Only	NOT FUNDED	No change from Draft
EB-6018	Bike/Ped	Richmond	SR 1639 (SPRING ST); SR 1615 (SOUTH MAIN ST)	SPRING ST FROM SR 1640 (WIREGRASS RD) TO NC 177 AND MAIN ST FROM BRIDGES ST TO NC 38 IN HAMLET. CONSTRUCT SIDEWALKS.	ROW - 2025 Utilities - 2025 Construction - 2026	DELAYED ROW - 2026 Utilities - 2026 Construction - 2028	No change from Draft
R-4428	Highway	Robeson	NC 711	SR 1340 (ODOM ST-PHILADELPHUS RD) IN PEMBROKE TO SR 1557 (REDMOND RD). WIDEN TO MULTI-LANES.	Funded for Preliminary Engineering Only	NOT FUNDED	No change from Draft
AV-5901	Aviation	Robeson		RUNWAY 13-31. CONSTRUCT TAXIWAYS.	Funded for Preliminary Engineering Only	NOT FUNDED	No change from Draft
I-6055	Highway	Scotland	US 74/Future I 74	US 74 BUSINESS EAST OF HAMLET TO US 74 BUSINESS WEST OF LAURINBURG. UPGRADE CORRIDOR TO INTERSTATE STANDARDS.	ROW - 2028 Utilities - 2028 Construction -2031	FUNDED FOR PRELIMINARY ENGINEERING ONLY	No change from Draft
U-5977	Highway	Scotland	US 15 / US 401	SOUTH CAROLINA STATE LINE TO SOUTH OF SR 1105 (TURNPIKE RD) IN LAURINBURG. WIDEN TO MULTI-LANES.	ROW - 2028 Utilities - 2028 Construction -2030	FUNDED FOR PRELIMINARY ENGINEERING ONLY	No change from Draft
AV-5854	Aviation	Scotland		CONSTRUCT 1500 FT RUNWAY EXTENSION.	Funded for Preliminary Engineering Only	NOT FUNDED	No change from Draft
EB-5865	Bike/Ped	Scotland	US 401 Business (South Main Street) to West Vance Street in Laurinburg	Construct sidewalks.	ROW - 2025 Utilities - 2026 Construction -2027	ROW - 2025 Construction -2027	DELAYED ROW - 2026 Construction -2028
EB-6015B	Bike & Ped	US 401 Business (South Main Street)	Plaza Road to Crepe Myrtle Avenue in Laurinburg	Construct sidewalks.	ROW - 2025 Construction -2027	ROW - 2025 Construction -2027	DELAYED ROW - 2027 Construction -2028

Newly Funded Projects in 2026-35 STIP

HP-0019	Highway	Robeson	NC 211 (N Roberts Ave) and SR 1531 (Saddletree Rd / Clybourn Church Rd)	CONSTRUCT A ROUND ABOUT AT THE INTERSECTION	N/A	FUNDED FOR PRELIMINARY ENGINEERING ONLY	No change from Draft
R-5954	Highway	SR 1945 (Meadow Road)	SR 1984 (Linkhaw Road) intersection in Lumberton	Construct roundabout.	NOT FUNDED	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY